

Starting point set at 1182 + 85 = 1267

Time line Data					
Date	Diff	Spaces	Baseline	Diff	Notes / Comments
Dec-18	0	1267	1182	85	
Jan-19	0	1267	1182	85	
Feb-19	-4	1263	1182	81	WEEE Store entrance
Mar-19	0	1263	1182	81	
Apr-19	0	1263	1182	81	
May-19	0	1263	1182	81	
Jun-19	0	1263	1182	81	
Jul-19	0	1263	1182	81	
Aug-19	0	1263	1182	81	
Sep-19	0	1263	1182	81	
Oct-19	0	1263	1182	81	
Nov-19	0	1263	1182	81	
Dec-19	0	1263	1182	81	
Jan-20	0	1263	1182	81	
Feb-20	16	1279	1182	97	Additional spaces formed in Area 8
Mar-20	0	1279	1182	97	
Apr-20	-87	1192	1182	10	Unit 2 works commence
May-20	0	1192	1182	10	
Jun-20	0	1192	1182	10	
Jul-20	0	1192	1182	10	
Aug-20	0	1192	1182	10	
Sep-20	98	1290	1182	108	Car Park 3 (Old Heli-pad) works complete
Oct-20	0	1290	1182	108	
Nov-20	0	1290	1182	108	
Dec-20	0	1290	1182	108	
Jan-21	0	1290	1182	108	
Feb-21	0	1290	1182	108	
Mar-21	14	1304	1182	122	Unit 2 works complete (14no returned as per planning submission)
Apr-21	-102	1202	1182	20	Car Park 4 works commence (gravel area)
May-21	23	1225	1182	43	Unit 1 removed and car park reinstated
Jun-21	0	1225	1182	43	
Jul-21	0	1225	1182	43	
Aug-21	0	1225	1182	43	
Sep-21	0	1225	1182	43	
Oct-21	0	1225	1182	43	
Nov-21	0	1225	1182	43	
Dec-21	0	1225	1182	43	
Jan-22	0	1225	1182	43	
Feb-22	101	1326	1182	144	Car Park 4 works complete
Mar-22	-115	1211	1182	29	Car Park 2 works commence - Phase A (50%)
Apr-22	0	1211	1182	29	
May-22	0	1211	1182	29	
Jun-22	106	1317	1182	135	Car Park 2 works complete - Phase A (50%)
Jul-22	-115	1202	1182	20	Car Park 2 works commence - Phase B (50%)
Aug-22	0	1202	1182	20	
Sep-22	0	1202	1182	20	
Oct-22	106	1308	1182	126	Car Park 2 works complete - Phase B (50%)